EXHIBIT VV

In The Matter Of:

The Pike Company, Inc. vs.
Universal Concrete PRoducts, Inc.

Richard Merkhofer January 07, 2020

Media Court Reporting
216 West Front Street
Media, PA 19063
610.566.0805 fax 610.566.0318
www.mediacourtreporting.com

Original File 294413.c01_RICHARD MERKHOFER.TXT
Min-U-Script® with Word Index

1

1 UNITED STATES DISTRICT COURT WESTERN DISTRICT OF NEW YORK 2 3 4 THE PIKE COMPANY, INC., NO. 6:17 cv-06365-EAW 5 Plaintiff 6 vs. 7 UNIVERSAL CONCRETE PRODUCTS, INC., 8 Defendant 9 10 MARIST COLLEGE, Plaintiff 11 12 vs. 13 UNIVERSAL CONCRETE PRODUCTS, INC., 14 Defendant 15 16 DEPOSITION OF RICHARD MERKHOFER 17 Taken at Universal Concrete 18 Products, 400 Old Reading Pike, Pottstown, Pennsylvania, on Tuesday, January 7th, 2020, commencing at 10:00 a.m. by Marcy J. Janowski, Registered 19 Professional Reporter and Notary Public. 20 21 22 23 24

```
1
    APPEARANCES:
 2
                     PHILLIPS LYTLE, LLP
 3
                     BY: ERIN C. BOREK, ESQ.
                     One Canalside
 4
                     125 Main Street
                     Buffalo, NY 14203-2887
 5
                     -- For the Plaintiff
 6
 7
                     McNELLY LAW GROUP
 8
                     BY: ROBERT J. McNELLY, ESQ.
                          DAVID B. ERMINE, ESQ.
 9
                     1033 Westlake Drive
                     Suite 300
10
                     Berwyn, PA 19312
                     -- For the Defendant
11
12
13
14
15
16
17
18
19
20
21
22
23
24
```

- 1 project when they first spoke with you?
- 2 A. Specifically, no, I don't remember.
- 3 Q. Were you immediately engaged?
- 4 A. As soon as they contacted me I was, yes.
- 5 Q. And did you issue an engagement letter or
- 6 anything like that when you are engaged?
- 7 A. Usually, I do. I'd have to check if I did it
- 8 on this one, but probably.
- 9 Q. And it was with Pike?
- 10 A. Correct.
- 11 Q. So do you recall what the first thing you did
- 12 on the project was?
- 13 A. Probably asked for documents, do a cursory
- 14 review, and then meet with the client.
- 15 Q. Okay. And do you recall what you learned
- 16 during that cursory review?
- 17 A. Well, what I learned in the cursory review and
- 18 | what I learned in the analysis is in my report.
- 19 Q. Well, but I'm talking about phase two now
- 20 because assuming that your recollection is correct that
- 21 you were first contacted about phase two, do you recall
- 22 what you learned about phase two during that first
- 23 cursory review?
- 24 A. Well, I learned some of the problems. I was

- the or what things did you have to change to make it an expert report?
- 3 A. The two basic things that are different between
- 4 the mediation report and the expert report is when I
- 5 did the mediation report I did not have panel
- 6 production logs. They were not available. All I used,
- 7 could use was the payment requisitions to determine the
- 8 percentage of panel production and that was included in
- 9 the report. It was very minimal amount of information.
- 10 That was number one, and number two, the damages were
- 11 taken out of the report.
- 12 Q. Okay. Why were they taken out of the report?
- 13 A. Why were the damages taken out?
- 14 Q. Yeah.
- 15 A. Because as part of the mediation and it's
- 16 pretty common, my job is to present to the mediator as
- 17 | much information as possible to help them understand
- 18 the case and mediate it. The damages were provided by
- 19 | Pike to me and all I did was put the damages in the
- 20 report. I did not verify them. I wasn't involved in
- 21 them. They were just basically there so the mediator
- 22 could see it. Because -- when it became an expert
- 23 report, I'm not testifying on any damage calculations.
- 24 It was agreed that we would take them out of the

- 1 report.
- Q. Okay. One second. I'm going to ask this be
- 3 marked as P-1.
- 4 (Exhibit No. P-1, delay analysis, was
- 5 marked for identification.)
- 6 BY MR. McNELLY:
- 7 Q. This is your amended report or what we're
- 8 calling your expert report?
- 9 A. Thank you.
- 10 Q. This is a report I downloaded from the link
- 11 that Erin sent to me earlier this week and I printed it
- 12 from there. I assume it's complete and includes also
- 13 attached to this all of the exhibits which were
- 14 actually separate files so if you see anything in there
- 15 that is missing or as we talk about it, just let me
- 16 know.
- 17 A. Okay.
- 18 | O. I believe it's a true and correct copy of the
- 19 report that we were recently provided.
- 20 A. If you pulled it off the link, it would be
- 21 correct.
- 22 Q. All right. Now, in your report you identify a
- 23 Pike baseline schedule.
- 24 A. Yes.

- ability of other subcontractors to complete their work
- 2 in accordance with the rest of the schedule?
- 3 A. Well, best way for me to answer that, the
- 4 schedule doesn't cause delays, contractors cause
- 5 delays. The schedule is just a, you might say a budget
- 6 or a tool to plan the work and if a contractor doesn't
- 7 do their work in a timely manner, it's the contractor
- 8 that delays the project and the schedule would reflect
- 9 that or could reflect that.
- 10 Q. But how do you know that the schedule is
- 11 allocating sufficient time for each of the contractors
- 12 to do their work?
- 13 A. That, the contractor that produces the schedule
- 14 has to do that analysis when you put your baseline
- 15 together to, so it reflects the proper duration of each
- 16 subcontractor.
- 17 Q. Well, that's what I've been trying to get at
- 18 with all these questions, that Pike did prepare this
- 19 | schedule and you didn't review it before you used it as
- 20 your base in your report and you don't know whether or
- 21 not Pike actually did that investigation to determine
- 22 whether or not they were allocating sufficient time for
- 23 all the subcontractors, correct?
- 24 A. My understanding talking with Gloria that on

- 1 this project and on I would say all their projects it's
- 2 the protocol for the general contractor, in this case
- 3 Pike, when they produce the schedule, they provide that
- 4 schedule to the subcontractors so they can review it
- 5 and we can all agree, they can agree that it reflects
- 6 their intent to build the project.
- 7 Q. But you don't know whether they did that or not
- 8 on this project?
- 9 A. I believe they did.
- 10 Q. And what makes you believe that they did?
- 11 A. They told me they did, specifically with
- 12 Universal.
- 13 Q. Well, see, I'm not talking about just Universal
- 14 because we were talking about the comprehensive idea
- 15 behind the entire schedule.
- 16 A. Uh-hum.
- 17 | Q. What I'm focusing in on is the other
- 18 | subcontractors that are on the site.
- 19 A. Uh-hum.
- 20 0. And whether or not they may not have been able
- 21 to complete the work that they needed to complete even
- 22 through their own fault or because they weren't
- 23 allocated enough time, and I guess all I'm asking you
- 24 is you didn't investigate whether or not any of that

There weren't any because the point in time 1 Α. 2 when I do, where I calculate when the building is 3 complete is when the fifth floor precast is in place. Where I got that point in time is the same point in 4 time where the baseline schedule shows Universal 5 6 starting and as I said before, you don't need to have 7 the structure 100 percent complete, but it's got to be 8 substantially complete enough to allow the precast 9 contractor to start and continue, and when I did that 10 analysis and looked at the as-built, the delays that 11 delayed Universal were already done. There were no 12 other delays. 13 So you're saying there were no -- after Q. 14 Universal started on building A and hung the first 15 precast panel, there were no additional delays that 16 caused them an inability to hang panels? 17 Α. Not that I'm aware of. 18 If you were made aware of delays by other Ο. subcontractors, like steel, like other concrete, like 19 20 the roofing erection, things like that, would that 21 change your analysis? 22 It would not change my analysis of the amount 23 of delay that Universal caused. It would just be a 24 potential concurrent delay.

Well, but if Universal can't hang a panel, how 1 Ο. 2 can you attribute -- if they can't hang a panel because 3 another contractor has made an error in the fabrication or the erection of steel or of the slab or anything 4 5 else of the roof, how can you continue to attribute that delay to Universal? 6 7 You're making an incorrect assumption in your Α. 8 analogy that there are delays in the structure. 9 used concrete, you used roof, you used steel that would 10 stop Universal from installing the panels. Universal starts the panel construction on building A, 11 the point in time where I started that analysis, there 12 13 wasn't anything in the structure that would delay 14 Universal. 15 And how did you investigate that? I looked at the as-built schedule and discussed 16 17 it with Pike. 18 Did you discuss it with any of the other Ο. 19 contractors to determine whether or not they had, in 20 fact or needed to make any changes to allow for the 21 panels to be hung? 22 What other contractors are you referring to?

23

24

erector.

Performance Concrete or the steel fabricator or

Maybe you misunderstood my answer. 1 Α. Okav. 2 you look at the as-built schedule, the point in time 3 where Universal starts their panels, the steel and the concrete and the precast is complete enough per the 4 baseline schedule to allow Universal to without any 5 6 impact erect their panels. There was no other delays 7 in the structure that would have stopped Universal. 8 Ο. All right. Move on from that now. Prior to 9 the start of construction or start of Universal hanging 10 the first panel, what delays did you identify with 11 regard to the steel erection, steel erection? 12 I didn't get into any detail on specifically 13 whether it was concrete, steel, fabrication, erection. 14 I didn't have to. It didn't matter because we're not 15 charging that against Universal. Pike and his subcontractors per the baseline schedule had to provide 16 17 a building for Universal to hang their panels on and they didn't. 18 They provided it late. My analysis shows 19 that so I didn't have to get into any detail because it 20 doesn't matter to the analysis. 21 Ο. So how late did they provide it? 22 On building A I think it was 44 days. Α. 23 And at what point did they notify Universal 24 that it was going to be ready on the 44th day?

- 1 the ability to keep the project moving forward, not
- 2 impact the project completion date and those would be
- 3 the production and the panel installation. Those other
- 4 issues that I determined that I mentioned there would
- 5 be fixing a panel in the field or whatever, they are
- 6 not on the critical path. They are done during the
- 7 panel production and its installation.
- 8 Q. Okay. But if Universal is planning 26 days to
- 9 install these panels and they can't install a panel in
- 10 sequence on one day because of a problem with the steel
- 11 or a problem with something else, what are they
- 12 supposed to do about that?
- 13 A. Move to another panel.
- 14 Q. Out of sequence?
- 15 A. Out of what sequence?
- 16 Q. Out of the sequence that they've designed for
- 17 the panel installation.
- 18 A. I'm not aware of any specific sequence that
- 19 Universal would have to use to install the panels based
- 20 upon their schedule.
- 21 O. You're not?
- 22 A. No.
- 23 0. They didn't have a plan for which panel they
- 24 were going to start with?

1

24

Α.

They might have had a plan for internally on a

2 sequence of panel installation, but based upon the 3 schedule that they've produced and Pike put together, the panels can go on the building in any sequence that 4 5 Universal plans and wants to do and if the panels are 6 available, if you have a problem with one panel in one 7 area, if all the panels are available, you just move 8 over and do another panel while doing a two-hour fix or 9 one-day fix, whatever it takes. It's not impacting the 10 critical path. 11 So with that understanding, you're Okay. expecting that every single panel was on site? 12 13 were they going to store all the panels? 14 Never said that. Every single panel or most Α. 15 panels for the building would be available. 16 Well, if they are available here on the site, 17 I'm just going to talk through an occurrence and I'll ask you first -- I'll go back to that. 18 19 Are you aware of any situations where 20 there was an error in the steel that caused Universal 21 not to be able to hang a particular panel? 22 I probably read something like that, sure. And do you remember how many panels were 23 Okay.

affected, how many different errors like that are you

- 1 you have some guys hanging on the steel and they are
- 2 trying to get it fit and it doesn't fit right away.
- 3 how long do you think those guys spend trying to figure
- 4 out why it isn't fitting?
- 5 A. They might have figured it out before they put
- 6 the panel in place.
- 7 Q. Good point. So did you investigate to find out
- 8 whether or not that happened?
- 9 A. No.
- 10 Q. So they take some time to determine whether or
- 11 not it's going to fit.
- 12 A. Uh-hum.
- 13 Q. And they probably look, is there a problem with
- 14 our panel that it's not fitting on the hangers or it's
- 15 | not wide enough or long enough or high enough or it's
- 16 | too long or too wide or too high, right? You would
- 17 expect that would take some time and then they come to
- 18 a determination as to what they think it is. What do
- 19 you think those guys that are hanging up there do once
- 20 they think they have a determination?
- 21 A. They put the panel in place on the building and
- 22 modify it there or they bring it down and put it to the
- 23 side and go to the next panel so when they are fixing
- 24 the problem, you're erecting the other panels.

How much time should they spend making 1 Ο. Okav. 2 that determination? 3 I have no idea. Α. Well, if it gets into the days and it's 4 5 determined that the error that caused that delay was 6 the steel fabricator or the erector or a concrete 7 pourer, why would you still attribute that delay to 8 Universal? 9 Because you're and I understand what you're 10 doing, you're trying to imply that this problem, this 11 panel going on the building is holding up the 12 production and delaying the project. What it is doing 13 is it's momentarily stopping Universal from installing 14 this panel, so they have to make a determination, can 15 they land the panel and modify it on the building or if they can't, they take the panel down, put it aside, and 16 17 go to the next panel. What, let me finish, what we're 18 missing in your analysis is they couldn't go and grab 19 the next panel and the next panel and keep the 20 production going which is where the critical path is 21 because they didn't produce the panels fast enough. 22 So which day was it that they didn't have a 23 panel available to install when they met one of these

days by one of the other subcontractors?

24

I don't know. 1 Α. 2 How many times did they not have a panel ready Q. 3 to install? 4 Α. I don't know. 5 Now, I'm going to question because this is Ο. 6 hypothetical, question your conclusion, if they attempt 7 to install a panel and it can't be installed because 8 the structure is say, inches or feet too short to 9 accept it, that is that panel is hanging over from the 10 area that's to be installed, how can they go and start 11 hanging another panel until they figure out whether or 12 not the problem is the panel is too wide or that the 13 structure is too short because if the panel is the 14 correct size and the structure is too short that means 15 that that would continue along the rest of the building, up or down, side to side, correct? 16 17 You just gave me a hypothetical. It would 18 depend on the condition. You're making it something 19 that it affects the whole building. It could be a 20 simple connection. It could be a simple cut the panel. 21 You'd have to look at each individual issue, but, but, 22 one of the things that, again, in your analysis you're 23 overlooking is if you look at both of my graphics, my 24 analysis and you look at the production of the panels,

- 1 the production of the panels, if you compare it to what
- 2 Universal planned, they took months and months and
- 3 months longer to produce the panels and no matter how
- 4 many little issues you have going on the building, you
- 5 can resolve those issues, but you can't keep the
- 6 project on schedule because you have no panels to put
- 7 on the building. You're taking too long to produce
- 8 them.
- 9 Q. But the reason I'm asking you when it was that
- 10 there was a panel that was not available is because
- 11 these are not all the same panels, correct?
- 12 A. Correct.
- 13 Q. There's all sorts of different panels?
- 14 A. Correct.
- 15 Q. You don't know which panels were delayed, do
- 16 you?
- $17 \mid A$. I did not do that specific analysis, no.
- 18 O. Okay. Which means that even if there were a
- 19 delay in hanging or in producing a certain type of
- 20 panel, when we get to the point that we're talking
- 21 about here where there was a delay and you're saying
- 22 they should move on to something else --
- 23 A. To another panel.
- 24 Q. To another panel, you are not able to identify

a single instance where they didn't have a panel 1 2 available to hang. 3 I don't have to look at a specific instance. What I can look at is, again, I bring you back to my 4 5 analysis. They were supposed to have all their panels 6 available, substantially all in place, fabricated, 7 ready to go when they started erection. If you look at 8 the as-built schedule, they have taken months and 9 months longer and they did not have panels available to 10 erect on the building when they needed them so it delayed the project. 11 12 When did they not have panels available to Ο. 13 erect on the building? 14 All through the erection, all through the Α. 15 production and erection. Specifically by day I can't tell you, but it certainly is very clear that if you 16 17 planned on having them all available before you started 18 and when you look at the as-built, when they started --19 if you look at the south wing panels starting on 20 December 16th, if you look at the production of the 21 south wing panels, the pours aren't done until March 22nd and that doesn't even include the stone so how 22 23 could you finish installing the south wing if when you 24 start and you were supposed to have them all there

- 1 before you started, you still don't have them all
- 2 produced almost three months later. You can't finish
- 3 the south wing. It's going to delay the critical path.
- 4 0. And when did it delay the critical path?
- 5 A. During the erection of that, from December
- 6 through March they could not enclose the south wing.
- 7 If you can't enclose the building, you can't keep the
- 8 drywall and you can't put the roof on and you can't
- 9 finish interior finishes.
- 10 Q. But if they can't install the panels --
- 11 A. They can't --
- 12 Q. In one particular day if you can't install the
- 13 panels, what difference does it make if you have all
- 14 the rest of them sitting back here at the storage yard?
- 15 A. Because in this particular design Universal can
- 16 install the panels anywhere on the building. They are
- 17 | supported by the structure.
- 18 0. And what if there's errors in the structure?
- 19 A. What if there's not?
- 20 0. But you know that there were.
- 21 A. You have portrayed a situation where there are
- 22 errors all over the place. My understanding reading
- 23 the record, there were a few instances that there could
- 24 have been a steel issue, there could have been a

- 1 some modification might need to be made here or there.
- 2 Q. Were you aware of any other -- first, are you
- 3 aware of any complaints from Universal of delays in
- 4 receiving responses to questions from the architect or
- 5 from Pike regarding design issues?
- 6 A. No, I did not get into the analysis of the
- 7 record.
- 8 | Q. Did you ever talk to anybody about that?
- 9 A. No.
- 10 | Q. Well, if you were made aware that Universal was
- 11 unable to produce panels in the time frame that they
- 12 intended to produce those because they could not get
- 13 specifications from either Pike or from the architect,
- 14 | would that change your opinions as to the production
- 15 delays?
- 16 A. No.
- 17 | Q. Okay. So if Universal were not able to get
- 18 design specifications and/or clarifications regarding
- 19 what, the way a panel was to be manufactured, how would
- 20 they manufacture the panel?
- 21 A. Well, let me clear something up. You're
- 22 getting into the analysis of entitlement, who shot who.
- 23 It wasn't my role in the project. I did not analyze
- 24 any of the examples you just gave. My job here was to

- 1 quantify delays, Pike delays and Universal delays on
- 2 the project, critical path delays. Who's responsible
- 3 for them I did not get into. It wasn't part of my --
- 4 Q. So you determined that Universal was a certain
- 5 | number of days late in producing panels?
- 6 A. Correct.
- 7 Q. But you did not investigate why those panels
- 8 were not produced?
- 9 A. I did not.
- 10 Q. And, therefore, could be the fact that the
- 11 architect either was unable to or refused to provide
- 12 required specifications in order to allow for the
- 13 panels to be produced?
- 14 A. I don't know that.
- 15 Q. And that didn't matter to your analysis?
- 16 A. It did not impact my scope because I was not
- 17 | retained to figure out and analyze and evaluate that
- 18 kind of thing. My job was to produce an analysis to
- 19 | quantify the delay that Universal caused to the
- 20 project.
- 21 Q. That the panels not being ready caused to the
- 22 project?
- 23 A. The production and installation of the panels.
- 24 Q. So with regard to the ultimate, with regard to

- 1 to the east wing and then going to the north wing as it
- 2 was scheduled, when you take into account the start of
- 3 the panels on December 16th and you look at how the
- 4 steel was completed, the steel would have been in place
- 5 to accept the panels based upon the way the job was
- 6 built.
- 7 Q. But also 44 days later than --
- 8 A. Absolutely. Everything moves 44 days, correct.
- 9 Correct.
- 10 Q. Do you know, we were talking about the idea of
- 11 stacking of activities or parallel activities. Do you
- 12 know whether or not all the other subcontractors or
- 13 Pike complied with the schedule with regard to the
- 14 activities that were supposed to be going on at the
- 15 same time as Universal's assembly or installation?
- 16 A. I didn't do any kind of specific analysis like
- 17 that, no.
- 18 O. Is there anything that could have been
- 19 occurring parallel to Universal's installation that
- 20 | could have caused them any delay?
- 21 A. I didn't see anything. I saw that if you look
- 22 at the as-built schedule as soon as the building was
- 23 available, as they planned they got into the building
- 24 and they started their MEP work and some of their

- 1 limited stud work, but they followed the schedule so I
- 2 | didn't see anything that would have caused additional
- 3 delay.
- 4 Q. Okay. Now, directing your attention to the
- 5 roofing, were there any issues with the roof trusses
- 6 and with the non-bearing sheathing?
- 7 A. There could have been. I remember reading
- 8 something about there was some issues on the roof.
- 9 Q. Okay. And when in sequence in comparison to
- 10 Universal's hanging of panels was, were those roof
- 11 trusses to be installed?
- 12 A. The roof, the roof goes on. The trusses are
- 13 part of the steel erection. The roofing system, if
- 14 you're asking about that, goes on after the panels.
- 15 Q. After the panel?
- 16 A. After the panels.
- 17 Q. And when were the -- let me ask you, what were
- 18 the problems with the roof trusses?
- 19 A. I didn't get into that.
- 20 0. Well, what if the issues with the, with those
- 21 roof trusses impacted Universal's ability to hang the
- 22 top level panels?
- 23 A. Then there might have been an issue. I don't
- 24 know. I didn't analysis that.

Asked a little bit about this before, but what 1 Ο. 2 happens if you find that there's an error in the size 3 of the structure and you determine that you modify that 4 and you go and you move to another part of that same 5 building and start randomly applying panels and then it 6 turns out that because of that error in size the other 7 panels that you've installed no longer are in the 8 proper place either, no longer fit. Is that a concern 9 before you go around and start installing panels in 10 other locations? Again, it's a question as hypothetical to me 11 because I didn't analyze that, in that detail that kind 12 13 of a situation. I don't know whether that is 14 applicable to this project. 15 But wouldn't that be considered a concurrent Ο. 16 delay? 17 Not necessarily because you could have an issue 18 as you described where you go to put the panel on and 19 it affects other panels, but if the panels were 20 available for the wing or for the building as planned 21 and you isolate the problem, then while you're fixing 22 that problem in the field you could be erecting all the other panels if you had them. 23 24 But don't you first have to determine that that Q.

- 1 issue isn't going to affect the placement of the rest
- 2 of the panels?
- 3 A. Could be some analysis to be done to see what
- 4 the impact is on the other panels, sure.
- 5 Q. And how long would that take?
- 6 A. I have no idea.
- 7 Q. Wouldn't that be concurrent delay?
- 8 A. No, not as the true definition of a concurrent
- 9 delay.
- 10 | Q. What's the definition of a concurrent delay?
- 11 A. Concurrent delay is when two delays equally
- 12 delay the project completion and if you take one of
- 13 them out, the other one is still delaying the project
- 14 and as I used the example numerous times in the
- 15 deposition that you have a field situation that you
- 16 have to, you can't erect a panel or you have to modify
- 17 | a panel, if you're dealing with that problem and it
- 18 takes an hour or it takes a day or it takes two days,
- 19 but you have 20 days of panel installation in the
- 20 | building, I'm saying that you would move off of that
- 21 panel and move to another panel and the critical path,
- 22 the longer path would go to the installation of the
- 23 panels not affected then from that one issue.
- 24 Q. So there should be no delay at all when you

- 1 discover an error in design or an error in the
- 2 structure?
- 3 A. Well, not -- you'd have to analyze that if,
- 4 give you a hypothetical. If the delay took you two
- 5 months to fix and the panels were only going to take 20
- 6 days, then that might delay the project.
- 7 Q. Yeah, I guess it would.
- 8 A. But if the fix is only going to take an hour or
- 9 a day and you've got a lot of other work to be done on
- 10 the critical path, it wouldn't delay it.
- 11 Q. What if it takes two days?
- 12 A. Again, it's not going to be a critical path
- 13 | item because you've got the panel installation, the
- 14 panels that are not impacted by the change or by the
- 15 issue take a lot longer. That's what makes it critical
- 16 versus the fix being a non-critical.
- 17 Q. How many days makes it critical?
- 18 A. It depends on the schedule. It depends on
- 19 where the delay is occurring.
- 20 0. What about in this schedule, how many days
- 21 | would it have needed to delay them until it became
- 22 critical?
- 23 A. Well, again, as I said, I didn't do a detailed
- 24 analysis, but we weren't -- I spoke with Pike about

- 1 issues that occurred during the installation and sure,
- 2 as with any panel installation you're going to have
- 3 some issues where things might not fit, metal or
- 4 whatever. It's not unusual in the construction
- 5 business. They did not indicate to me based upon their
- 6 understanding of what occurred on this project that
- 7 there was issues like that that affected big parts of
- 8 the building or took very long to fix. The fix was
- 9 done pretty quickly.
- 10 Q. So all the information that you have that leads
- 11 you to determine that it was not a critical path, none
- 12 of these things caused critical path delays come from
- 13 Pike?
- 14 A. My understanding of the project record and
- 15 discussion with Pike, yes.
- 16 Q. But you did not conduct any independent
- 17 investigation such as speaking with other
- 18 subcontractors or anyone else that was involved other
- 19 than Pike with these fixes or modifications?
- 20 A. Correct.
- 21 | O. Okay. So if Pike was incorrect about the
- 22 amount of time that it took or the problems that arose,
- 23 then that would affect your opinions?
- 24 A. Not necessarily. I'd have to take that

1	
2	Λ '((~
3	APRI 13, 2020
4	
5	
6	I hereby certify that the evidence
7	and proceedings are contained fully and accurately in
8	the notes taken by me of the testimony of the within
9	witness who was duly sworn by me, and that this is a
10	correct transcript of the same.
11	_
12	
13	Marriet gantulle
14	Marcy J. Janowski, RPR Registered Professional Reporter
15	Notary Public
16	
17	
18	
19	The foregoing certification does not apply to any
20	reproduction of the same by any means unless under the
21	direct control and/or supervision of the certifying
22	reporter.
23	
24	